

MEMORANDUM

DATE: April 19th, 2024

TO: Dan Opsommer, Meridian Charter Township - Director of Public Works

FROM: Daniel Bomzer, PE

RE: 2024 Local Street Milling and Resurfacing - 4/19 Project Update

Work is expected to get underway next week on streets in Area A. Streets that will be exposed to construction activities include:

Area A

- Creekstone Trail
- Sundance Lane
- Shadow Ridge
- Solar Way (north of Aztec Way)

Current Progress:

The contractor, Michigan Paving and Materials (MPM), is currently working to mobilize operations in the areas indicated above. No construction impacts are expected this week, but residents should be on the lookout for equipment and materials being stored in street rights of way. Common storage areas will likely include the greenspace between curbs and sidewalks along with culdesacs located at the ends of various streets. Residents are asked to avoid disturbing contractor property to the greatest extent possible.



Roadway Milling and Equipment Storage

Next Week's Schedule (4/22-4/26)

MPM's subcontractor, Youngstrom Contracting, will begin work to lower manhole castings as needed for eventual removal of the roadway pavement. This work should not result in significant access impacts, but residents are asked to slow down while driving in these areas to avoid men working in the road and to avoid driving over lowered castings.

After castings are lowered, C&D Hughes (another subcontractor) will come in with a milling machine to begin removing pavement. This work is not expected to start until the end of this week at the earliest. More information on milling will be provided in a later construction update. In the meantime, residents should review previous Township notices to learn more about the milling process and ensure trees overhanging the roadway are properly trimmed as to not get in the way of the milling machine.

Finally, residents with questions regarding these updates or other project related items are asked to email them to localroads@meridian.mi.us. Representatives from MPM, their subcontractors, and Abonmarche will also be on-site throughout the project and are available to answer questions and assist residents as needed.